COMMISSIONING AND SYNCHRONIZATION REPORT

Report No.	dated

Α	Consumer Details			
1	Name of the Consumer			
2	Category			
3	Consumer No.			
4	Pole Number			
В	Meter Details	EXIM Meter (Bi-directional Meter)	Solar Generation side Meter	
1	Meter make: 1ph / 3 ph			
2	Туре			
3	Serial number			
4	Capacity			
5	Meter MF			
6	Initial reading (Tri-vector parameters)			
	i) Import			
	ii) Export			
С	Grid Tied Inverter			
1	Make			
2	Serial number			
3	Capacity			
4	Input voltage			
5	Output voltage			
6	Whether Anti-islanding feature is in working condition	Yes / No		
D	PV Module			
1	Make			
2	Serial number			
3	Type of module			

4	Capacity of each module	
5	Number of modules	
6	Total capacity of module	
Е	Earthing verified: DC earthing, AC earthing, LA earthing of Solar Rooftop PV system	Yes / No
F	Details of protective system available	 AC & DC DB: Yes/No Manual Switch solar side: Yes/No Relay operated automatic switch at EXIM/Net Meter side: Yes/No
G	CEI/SDE, APDCL inspection & approval letter obtained	Yes / No
Н	Work completion report of Solar Rooftop PV system obtained from agency	Yes / No
I	Date of synchronization with APDCL Grid	
J	EXIM Meter No.	
K	Enclose signed photographs of site with this report (Mandatory)	Enclosed: Yes/No

Signed and Sealed By:

Assistant General Manager	Sub-Divisional Engineer
T&C Division	Electrical Sub-Division
APDCL	APDCL

Copy to:

1.	The CGM (NRE), AF	PDCL , Bijulee Bhaw	<i>ı</i> an, Paltanbazar,	, Guwahati – 1, to	or kind information.
----	-------------------	----------------------------	---------------------------	--------------------	----------------------

2. **The CGM (Comm. & EE), APDCL**, Bijulee Bhawan, Paltanbazar, Guwahati – 1, for kind information.

3.	The CEO,	Electrical Circle, APDCL , for kind information. The s	ynchronization of
	Solar Rooftop PV system of	kWp has been conducted and the Solar Ro	ooftop PV system
	found satisfactory and succes	sfully synchronized with APDCL's grid on Date	through
	installation of Meter No	for EXIM metering purpose.	