## **TECHNICAL FEASIBILITY REPORT**

Ref No. and Date	
Consumer Number:	
Meter No:	
Application Number .	Date:
1.1.	

SI. No.	Description	Response of Field Official
Α	Details of Inspecting Officer	
1	Name, Designation and Employee Code	
В	Applicant Details	
1	Name of the Applicant	
2	Address of Applicant	
3	Mobile/ Phone Number	
4	Email Id	
5	Tariff Category of the Consumer	
6	Type of existing connection: 1ph LT or 3 ph, LT/HT	
7	Type of existing Metering (Please tick)	Single phase 2 wire whole current static LT meter     3 phase 4 wire Static Tri vector LT Meter     3 phase 4 wire CT Operated Trivector Meter     4 HT Metering
	Meter Type & Meter No	<ol> <li>Prepaid</li> <li>Postpaid</li> </ol>
8	Sanctioned Load in kW / Contract demand in KVA	
9	Type of Building	<ol> <li>Assam Type</li> <li>Multistoried Building</li> <li>Apartment</li> <li>Others</li> </ol>
10	Nearest Pole Number:	
С	Distribution / Power Transformer Details	1
1	Location	
2	Transformer No	
3	Capacity in kVA	
4	Total Connected load in kW	
5	Peak Load of the Transformer/ DTR(KW)	
6	Aggregate capacity of Solar Rooftop system already connected in kWp	
7	Proposed Solar Rooftop capacity in kWp	

SI. No.	Description	Response of Field Official	
8	Total Aggregate Capacity in kWp (6+7)		
9	Whether the transformer capacity is adequate to deliver the proposed Solar Rooftop PV system in addition to existing solar RTPV systems as per AERC Regulations [20% of Peak Capacity of Distribution Transformer (for LT) / Sub-Station (for HT)]	○ Yes ○ No	
10	Mode of execution of the proposed RTS power plant (Please Tick)	1. CAPEX () 2. RESCO () 3. Others ()	
D	Connecting Feeder Details		
1	Name of the 11kV feeder		
2	Feeder Number		
3	Name of the 33/11kV Sub-Station		
4	Type of the conductor/cable (size)		
5	Total connected load in the feeder in KW		
6	Aggregate capacity (kWp) of Solar Rooftop		
0	systems already connected in the feeder		
7	Peak load of the feeder in KW		
	Conductor constraints in the feeder	◯ Yes ◯ No	
E	Feasibility Details		
	(i) Applied aggregate solar panel capacity is within 80% of connected load	◯ Yes ◯ No	
	(ii) Proposed capacity is within Peak Capacity of Transformer (for LT) / Sub- Station (for HT) Available Transformer Capacity = 20% of Peak capacity minus already sanctioned/commissioned RTS systems under that DT (for LT) / Sub- Station (for HT)	◯ Yes ◯ No	
	(iii) Outstanding revenue liability cleared	◯ Yes ◯ No	
	(iv) Proposed Capacity is equal to or above 1 kWp	◯ Yes ◯ No	
	(v) Proposed Solar Rooftop PV installation capacity does not exceed allowable Maximum capacity of 1000kWp	◯ Yes ◯ No	

I hereby certify that
The proposed Rooftop Solar PV installation is technically feasible for the applied capacity ......kWp

	Signature and Name SDE,
	Electrical Sub - Division, APDCL
:	<ol> <li>The General Manager (NRE), Assam Power Distribution Company Limited, Bijulee Bhawan, Annex Building, Paltanbazar, Guwahati – 01</li> <li>The CEO of Electrical Circle, Electrical Circle, APDCL</li> <li>The Director, Assam Energy Development Agency, Near IDBI Building, Bigyan Bhawan, GS Road, Guwahati – 5.</li> </ol>
(Intim	ation to the Applicant on deficiency scrutinized in the Application based on technical feasibility report)
То	Date
	Name of the Applicant (Address)  Your Application no dated
Subject	Intimation for Removal of Deficiency
observat 1. T u	Outstanding revenue liability not cleared Connected load is not adequate for eligibility of installation Minimum allowable SPV capacity plant of 1 kWp (shall be within 80% of connected load) Proposed Solar Rooftop PV installation capacity exceeds allowable Maximum capacity of 1000 kWp Transformer / Sub-Station has already attained the allowable 20% peak load on account of Solar Rooftop PV installations / capacity addition
RTS plai Y	ow you are requested to furnish your comment ( <b>FORM A3</b> ) for installation of the proposed nt as per requisite specification etc. ou are requested to respond this letter within 30 working days beyond which your application to be rejected outright.
о т	OR
	he proposed Rooftop Solar PV installation <b>is not feasible at this stage</b> due to the following easons:  Transformer / Sub-Station has already attained the allowable 20% peak load on account of Solar Rooftop PV installations / capacity addition
	Signature and Name SDE, Electrical Sub - Division, APDCL